



Field Report

Customer / Project information Globe Vale Holiday Park
Portacabbin Toilet / Shower Block

Project Overview



To provide a waterproof & anti-slip floor coating to toilet / shower block

Industrial Customer

Globe Vale Caravan & Camping Site

Project Location

Redruth, Cornwall

Applicator

LINE-X Cornwall
T: +44 (0)1208 812312
E: info@linexcornwall.co.uk
W: www.linexcornwall.co.uk

Lining Formulation

LINE-X XS100, 100% Solids Polyurea Sprayed On Lining.

Lining Application System

Graco EXP2, Heated, High Pressure With Fusion Gun.

Substrate

Moisture Resistant Chipboard / Planed Timber



Field Report

Customer / Project information

Globe Vale Holiday Park -
Portacabbin Toilet / Shower Block

Situation Overview:

The toilet / shower block at Globe Vale was under construction & the owner was looking for a hard wearing, waterproof, & non slip floor coating that would withstand the constant foot traffic of campers and be easy to clean.

The Solution

The area was sanded, vacuumed out & given a wipe down with a de-greaser to remove contaminants.

Grey LINE-X xs100 was sprayed to a minimum thickness of 3mm with a textured finish.

Tack free time is 3 to 5 seconds & the whole operation took only 6 hours.



LINE-X provided the best protection for the owners at Globe Vale as all the areas sprayed within the toilet / shower block are fully sealed with no joints & without the use of adhesives as the coating has a tenacious bond to the substrate, And fully completed in 6 hours with the staff being able to continue construction the following morning, this would have been almost impossible with alternative flooring systems.